



BRUHAT BANGALORE MAHANAGARA PALIKE


Engineering Department COMPLETION REPORT


1	Completion Report of the work of :	Construction of RO plant in kempegowda ward no – 01 of yelahanka Sub division.		
2	Sanctioned Estimate No. And Date			
3	Name of the Contractor	Sri Veeranjanya, Sri Sai Visha RO Technologies,		
4	Time Stipulated for Completion of work	90 days		
5	Date of Commencement	06 - 03 - 2020		
6	Date of Completion:	07 - 05 - 2020		
7	Measurement Recorded			
	M.B No	1177		
	Page No	117627 to 117634		
8	Name of the Office/ Officials incharge of the work			
	1) Asst. Exe.Engineer	Sri Rajanikanth. Malli		
	2) Asst. Engineer	Sri Mallinath. M		
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
	1292996/-	1292569/-	-	427/-
				Remarks
				-

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.


ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE


ASST. EXE. ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE


Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division